

**Suwannee County Public Schools****RFP# 04-206****Term of RFP - Valid through June 30, 2012****Amended: 12/1/10****TYPE IIB - STEEL FRAME MODULARS**

	Purchase Price/Unit	Lease Price Per Month
24' x 36' Standard Classroom		
Without restroom	\$ 51,103	\$ 747
With restroom	\$ 54,353	\$ 794
24' x 36' Single Slope/Side Stacking Classroom		
Without restroom	\$ 54,535	\$ 797
With restroom	\$ 57,785	\$ 845
24' x 36' Non-instructional Unit		
With two restrooms	\$ 68,003	\$ 994
Without restroom	\$ 55,003	\$ 804
24' x 40' Classroom		
With restroom	\$ 72,618	\$ 1,061
Without restroom	\$ 70,018	\$ 1,023
24' x 60' Classroom Buildings	\$ 92,135	\$ 1,347
With 2 restrooms		

**Type IIB - STEEL FRAME - GROUP RESTROOM BUILDINGS**

12' x 30'	\$ 54,296	\$ 1,044
12' x 42'	\$ 77,350	\$ 1,488
24' x 36'	\$ 120,896	\$ 2,325
24' x 40'	\$ 135,317	\$ 2,405

**Type IIB - STEEL FRAME - MULTIPURPOSE BUILDINGS**

Approximately 1300 square feet	\$ 79,300	\$ 2,220
Approximately 2000 square feet	\$ 128,229	\$ 2,466
Approximately 3000 square feet	\$ 244,543	\$ 4,703
Restrooms (additional amount per restroom)	\$ 4,810	\$ 93

**Type IIB - STEEL FRAME MULTIPLEX CLASSROOM BUILDINGS**

28' X 68' Outside Units w/o restrooms	\$ 126,138	\$ 2,426
28' X 68' Outside Units with individual restrooms	\$ 166,438	\$ 3,201
28' X 68' Center Units w/o restrooms	\$ 119,614	\$ 2,300
28' X 68' Center Units with individual restrooms	\$ 159,914	\$ 3,075
28' X 68' Center Units with group restroom	\$ 185,459	\$ 3,567

  
**Suwannee County Public Schools****RFP# 04-206****Amended: 12/1/10**

Page 1

**ALTERNATIVE TYPE IIB 'CAMPUS MAKER' HYBRID BUILDING PRODUCTS:**

	Purchase Price/Unit	Lease Price Per Month
<b>Classrooms</b>		
24' x 36' Classroom (130C MPH)		
Without restroom	\$ 59,262	\$ 866
With restroom	\$ 62,837	\$ 918
24' x 36' Classroom (140C MPH)		
Without restroom	\$ 59,977	\$ 877
With restroom	\$ 64,267	\$ 939
24' x 36' Classroom (146C & 150C MPH)		
Without restroom	\$ 67,600	\$ 988
With restroom	\$ 71,500	\$ 1,045
<b>Multipurpose Buildings</b>		
36' x 36' Multipurpose Building	\$ 99,900	\$ 2,997
With 1 restroom	\$ 110,474	\$ 3,314
With 2 restrooms	\$ 127,699	\$ 3,831
48' x 36' Multipurpose Building	\$ 133,200	\$ 3,996
With 1 restroom	\$ 139,000	\$ 4,170
With 2 restrooms	\$ 145,000	\$ 4,350
<b>Restroom Buildings</b>		
12' x 36' Men's/Women's restroom building 4 Male/4 Female	\$ 63,130	\$ 1,216
12' x 36' Men's restroom building 6 Male/1 Staff	\$ 63,130	\$ 1,216
12' x 36' Women's restroom building 6 Female/1 Staff	\$ 67,180	\$ 1,294

**Two-Story Campus Maker (150C MPH)**

Due to number of building options, these prices will be negotiated at time of order.

**OTHER PRODUCTS:****Stairs, Ramps, Awnings & Covered Walkways**

Aluminum Ramps	\$ 5,735	\$ 250
Aluminum Stair	\$ 1,893	\$ 90
Aluminum Awning	\$ 775	\$ 40
Hybrid Awning	\$ 225	\$ 15
OSHA Stairs	\$ 530	\$ 25

**DELIVERY, INSTALLATION, DISMANTLE, & RETURN COST****24' x 36' Type IIB Steel Frame:**

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$2,500
Dismantle	\$2,350
Return Freight	Same as Delivery Costs

**24' x 36' Type IIB Steel Frame (Single Slope):**

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$2,500
Dismantle	\$2,350
Return Freight	Same as Delivery Costs

**24' x 40' Type IIB Steel Frame:**

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$2,950
Dismantle	\$2,700
Return Freight	Same as Delivery Costs

**24' x 60' Type IIB Steel Frame:**

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$4,200
Dismantle	\$3,700
Return Freight	Same as Delivery Costs

**12' x 30' Steel Frame Restroom Building:**

Delivery within 75 miles of manufacturer	\$600/floor
Delivery in excess of 75 miles from manufacturer	\$600/floor + \$4.50/mile/floor
Installation	\$2,100
Dismantle	\$1,500
Return Freight	Same as Delivery Costs

**12' x 42' Steel Frame Restroom Building:**

Delivery within 75 miles of manufacturer	\$600/floor
Delivery in excess of 75 miles from manufacturer	\$600/floor + \$4.50/mile/floor
Installation	\$2,300
Dismantle	\$1,750
Return Freight	Same as Delivery Costs

**24' x 36' Steel Frame Restroom Building:**

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$2,800
Dismantle	\$2,250
Return Freight	Same as Delivery Costs

  
Suwannee County Public Schools

RFP# 04-206

Amended: 12/1/10

Page 3

**DELIVERY, INSTALLATION, DISMANTLE, & RETURN COST (continued)****24' x 40' Steel Frame Restroom Building:**

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$3,200
Dismantle	\$2,700
Return Freight	Same as Delivery Costs

**Type IIB - STEEL FRAME - MULTIPURPOSE BUILDINGS**Approximately 1300 square feet building:

Delivery within 75 miles of manufacturer	\$700/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$ 3,000
Dismantle	\$ 2,500
Return Freight	Same as Delivery Costs

Approximately 2000 square feet building:

Delivery within 75 miles of manufacturer	\$700/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$ 3,500
Dismantle	\$ 3,000
Return Freight	Same as Delivery Costs

Approximately 3000 square feet building:

Delivery within 75 miles of manufacturer	\$900/floor
Delivery in excess of 75 miles from manufacturer	\$900/floor + \$6.50/mile/floor
Installation	\$12,000
Dismantle	\$11,000
Return Freight	Same as Delivery Costs

**Type IIB - STEEL FRAME MULTIPLEX CLASSROOM BUILDINGS**

Delivery within 75 miles of manufacturer	\$1000/floor
Delivery in excess of 75 miles from manufacturer	\$1000/floor + \$7.00/mile/floor
Installation	\$5,000/floor
Dismantle	\$5,000/floor
Return Freight	Same as Delivery Costs

**Alternative Type IIB - "Campus Maker/HYBRID" 130, 140 & 146 MPH Classrooms**

Delivery within 50 miles of manufacturer	\$700/floor
Delivery in excess of 50 miles from manufacturer	\$700/floor + \$5.50/mile/floor
Installation	\$3,100
Dismantle	\$2,600
Return Freight	Same as Delivery Costs

**Alternative Type IIB - "Campus Maker/HYBRID" - 150C MPH Classrooms**

Delivery	\$15/mile/floor
On-Site Crane	Cost plus 20%
Installation	\$3800 plus crane costs
Dismantle	\$3500 plus crane costs
Return Freight	Same as Delivery Costs


  
Suwannee County Public Schools

RFP# 04-206

Amended: 12/1/10

Page 4



**Alternative Type IIB - "Campus Maker/HYBRID" - 150 mph Two Story Building**

Price to be negotiated at time of order

**DELIVERY, INSTALLATION, DISMANTLE, & RETURN COST (continued)****Alternative Type IIB - 36' x 36' "Campus Maker/HYBRID"**

Delivery within 50 miles of manufacturer	\$700/floor
Delivery in excess of 50 miles from manufacturer	\$700/floor + \$5.50/mile/floor
Installation	\$4,500
Dismantle	\$3,700
Return Freight	Same as Delivery Costs

**Alternative Type IIB - 48' x 36' "Campus Maker/HYBRID"**

Delivery	\$700/floor
Delivery in excess of 50 miles from manufacturer	\$700/floor + \$5.50/mile/floor
Installation	\$6,750
Dismantle	\$6,000
Return Freight	Same as Delivery Costs

**Alternative Type IIB - 12' x 36' "Campus Maker/HYBRID" Restroom Buildings**

Delivery	\$700/floor
Delivery in excess of 50 miles from manufacturer	\$700/floor + \$5.50/mile/floor
Installation	\$3,500
Dismantle	\$2,900
Return Freight	Same as Delivery Costs

**OTHER PRODUCTS:****Stairs, Ramps & Awnings****Aluminum Products:**

Delivery (stairs, ramps & awnings in same shipment)	\$155/set
Ramp installation	\$628 each
Stair installation	\$325 each
Awning installation	\$337 each
Ramp dismantle	\$567 each
Stair dismantle	\$250 each
Awning dismantle	\$296 each
Return Freight (stairs, ramps & awnings in same shipment)	\$155/set

Hybrid Awning (IIB style)	\$375 each
Hybrid Awning (panel style)	\$375 each
Modular 5' x 5' covered door canopy/walkway (delivery & installation)	\$475 each
Modular 5' x 5' covered door canopy/walkway (dismantle and return)	\$275 each
Skirting	\$16/Lenial foot

Fuel Surcharge - Due to increasing fuel cost, trucking companies may levy a "surcharge" to cover this increase in expenses. This "surcharge may be added to the delivery cost listed above.

  
Suwannee County Public Schools

RFP# 04-206

Amended: 12/1/10

Page 5


#### OPTIONS FOR ADDITIONAL PRODUCTS AND SERVICES:

- 1 Impact rated windows and doors may be added to any building.  
The price will be determined at time of order based on the number of windows and doors to be changed.
- 2 Buildings may be upgraded to meet higher wind load requirements. Prices will be determined at time of order.
- 3 Lease purchase options are available. Actual costs are based on amount of purchase and interest rates available at time of closing.
- 4 Discounts may be applied for multiple building orders.
- 5 General Contracting services may be provided as needed. Costs will be negotiated based on scope of work to be provided.
- 6 Building sizes not specifically listed above may be provided at a cost that will be negotiated at time of order.
- 7 Type IV, V & VI Category buildings may also be purchased or rented from this bid document with prices being negotiated based on the style and type of building required.
- 8 Storage and office containers may also be purchased or rented from this bid document with prices being negotiated based on the style and type of building required.
- 9 As provided in the original bid document, additional services and products may be provided on a negotiated basis.

Accepted by Suwannee County School District

Date: 12 / 8 / 10

By: \_\_\_\_\_

  
Jerry A. Scarborough  
Superintendent