

Suwannee County Public Schools

RFP# 04-206

Term of RFP - Valid through June 30, 2112

Amended: 3/30/08

TYPE I - STEEL FRAME BUILDINGS

	Purchase Price/Unit	Lease Price Per Month
24' x 36' Standard Classroom		
Without restroom	\$ 43,619	\$ 665
With restroom	\$ 46,994	\$ 709
24' x 36' Single Slope/Side Stacking Classroom		
Without restroom	\$ 47,183	\$ 712
With restroom	\$ 50,558	\$ 755
24' x 36' Non-instructional Unit		
With two restrooms	\$ 54,719	\$ 770
Without restroom	\$ 50,669	\$ 718
24' x 40' Classroom		
With restroom	\$ 65,286	\$ 946
Without restroom	\$ 62,586	\$ 911
24' x 60' Classroom Buildings	\$ 94,900	\$ 1,800
With 2 restrooms		

Type IIB - STEEL FRAME - GROUP RESTROOM BUILDINGS

12' x 30'	\$ 46,934	\$ 900
12' x 42'	\$ 68,880	\$ 1,225
24' x 36'	\$ 106,646	\$ 1,917
24' x 40'	\$ 135,317	\$ 2,405

Type IIB - STEEL FRAME - MULTIPURPOSE BUILDINGS

Approximately 2000 square feet	\$ 114,261	\$ 2,047
Approximately 3000 square feet	\$ 267,300	\$ 4,654
Restrooms (additional amount per restroom)	\$ 3,645	\$ 76

Type IIB - STEEL FRAME MULTIPLEX CLASSROOM BUILDINGS

28' X 68' Outside Units w/o restrooms	\$ 106,963	\$ 2,136
28' X 68' Outside Units with individual restrooms	\$ 115,873	\$ 2,294
28' X 68' Center Units w/o restrooms	\$ 99,512	\$ 2,002
28' X 68' Center Units with individual restrooms	\$ 108,422	\$ 2,161
28' X 68' Center Units with group restroom	\$ 174,726	\$ 3,342


 Suwannee County Public Schools

RFP# 04-206


Amended: 3/30/08

ALTERNATIVE CAMPUS MAKER/MAKER BUILDING PRODUCTS

Classrooms	Purchase Price/Unit	Lease Price Per Month
24' x 36' Classroom (130C MPH)		
Without restroom	\$ 55,836	\$ 824
With restroom	\$ 59,158	\$ 867
24' x 36' Classroom (140C MPH)		
Without restroom	\$ 58,383	\$ 1,043
With restroom	\$ 62,023	\$ 1,108
24' x 36' Classroom (146C & 150C MPH)		
Without restroom	\$ 105,447	\$ 1,997
With restroom	\$ 111,185	\$ 2,094
Multipurpose Buildings		
36' x 36' Multipurpose Building	\$ 82,661	\$ 1,714
With 1 restroom	\$ 86,171	\$ 1,790
With 2 restrooms	\$ 89,681	\$ 1,866
48' x 36' Multipurpose Building	\$ 105,962	\$ 2,198
With 1 restroom	\$ 109,472	\$ 2,273
With 2 restrooms	\$ 112,982	\$ 2,349
Restroom Buildings		
12' x 36' Men's/Women's restroom building 4 Male/4 Female	\$ 59,319	\$ 1,230
12' x 36' Men's restroom building 6 Male/1 Staff	\$ 59,319	\$ 1,230
12' x 36' Women's restroom building 6 Female/1 Staff	\$ 63,531	\$ 1,318
Two-Story Campus Maker (150C MPH)		
Due to number of building options, these prices will be negotiated at time of order.		

OTHER PRODUCTS**Stairs, Ramps, Awnings & Covered Walkways**

Aluminum Ramps	\$ 5,735	\$ 250
Aluminum Stair	\$ 1,893	\$ 90
Aluminum Awning	\$ 775	\$ 40
Hybrid Awning	\$ 225	\$ 15
OSHA Stairs	\$ 530	\$ 25


 Suwannee County Public Schools
 RFP# 04-206
 Amended: 3/30/08

DELIVERY, INSTALLATION, DISMANTLE & RETURN COSTS**24' x 36' Type IIB Steel Frame:**

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$2,500
Dismantle	\$2,350
Return Freight	Same as Delivery Costs

24' x 36' Type IIB Steel Frame (Single Slope):

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$2,500
Dismantle	\$2,350
Return Freight	Same as Delivery Costs

24' x 40' Type IIB Steel Frame:

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$2,950
Dismantle	\$2,700
Return Freight	Same as Delivery Costs

24' x 60' Type IIB Steel Frame:

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$4,200
Dismantle	\$3,700
Return Freight	Same as Delivery Costs

12' x 30' Steel Frame Restroom Building:

Delivery within 75 miles of manufacturer	\$600/floor
Delivery in excess of 75 miles from manufacturer	\$600/floor + \$4.50/mile/floor
Installation	\$2,100
Dismantle	\$1,500
Return Freight	Same as Delivery Costs

12' x 42' Steel Frame Restroom Building:

Delivery within 75 miles of manufacturer	\$600/floor
Delivery in excess of 75 miles from manufacturer	\$600/floor + \$4.50/mile/floor
Installation	\$2,300
Dismantle	\$1,750
Return Freight	Same as Delivery Costs

24' x 36' Steel Frame Restroom Building:

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$2,800
Dismantle	\$2,250
Return Freight	Same as Delivery Costs



Suwannee County Public Schools

RFP# 04-206

Amended: 3/30/07

DELIVERY, INSTALLATION, DISMANTLE & RETURN COSTS (estimated):**24' x 40' Steel Frame Restroom Building:**

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$3,200
Dismantle	\$2,700
Return Freight	Same as Delivery Costs

Type IIB - STEEL FRAME - MULTIPURPOSE BUILDINGSApproximately 2000 square feet building:

Delivery within 75 miles of manufacturer	\$650/floor
Delivery in excess of 75 miles from manufacturer	\$650/floor + \$5.50/mile/floor
Installation	\$ 2,300
Dismantle	\$ 1,750
Return Freight	Same as Delivery Costs

Approximately 3000 square feet building:

Delivery within 75 miles of manufacturer	\$900/floor
Delivery in excess of 75 miles from manufacturer	\$900/floor + \$6.50/mile/floor
Installation	\$12,000
Dismantle	\$11,000
Return Freight	Same as Delivery Costs

Type IIB - STEEL FRAME MULTIPLEX CLASSROOM BUILDINGS

Delivery within 75 miles of manufacturer	\$1000/floor
Delivery in excess of 75 miles from manufacturer	\$1000/floor + \$7.00/mile/floor
Installation	\$5,000/floor
Dismantle	\$5,000/floor
Return Freight	Same as Delivery Costs

Alternative Type IIB - "Campus Maker/HYBRID" 130, 140 & 146 MPH Classrooms

Delivery within 50 miles of manufacturer	\$700/floor
Delivery in excess of 50 miles from manufacturer	\$700/floor + \$5.50/mile/floor
Installation	\$3,100
Dismantle	\$2,600
Return Freight	Same as Delivery Costs

Alternative Type IIB - "Campus Maker/HYBRID" - 150C MPH Classrooms

Delivery	\$15/mile/floor
On-Site Crane	Cost plus 20%
Installation	\$3800 plus crane costs
Dismantle	\$3500 plus crane costs
Return Freight	Same as Delivery Costs

Alternative Type IIB - "Campus Maker/HYBRID" - 150 mph Two Story Building

Price to be negotiated at time of order

Suwannee County Public Schools
RFP# 04-206
Amended: 3/30/08

DELIVERY, INSTALLATION, DISMANTLE & RETURN COSTS (omitted)**Alternative Type IIB - 36' x 36' "Campus Maker/HYBRID"**

Delivery within 50 miles of manufacturer	\$700/floor
Delivery in excess of 50 miles from manufacturer	\$700/floor + \$5.50/mile/floor
Installation	\$4,500
Dismantle	\$3,700
Return Freight	Same as Delivery Costs

Alternative Type IIB - 48' x 36' "Campus Maker/HYBRID"

Delivery	\$700/floor
Delivery in excess of 50 miles from manufacturer	\$700/floor + \$5.50/mile/floor
Installation	\$6,750
Dismantle	\$8,000
Return Freight	Same as Delivery Costs

Alternative Type IIB - 12' x 36' "Campus Maker/HYBRID" Restroom Buildings

Delivery	\$700/floor
Delivery in excess of 50 miles from manufacturer	\$700/floor + \$5.50/mile/floor
Installation	\$2,500
Dismantle	\$2,100
Return Freight	Same as Delivery Costs

OTHER PRODUCTS**Stairs, Ramps & Awnings****Aluminum Products:**

Delivery (stairs, ramps & awnings in same shipment)	\$155/set
Ramp installation	\$628 each
Stair installation	\$325 each
Awning installation	\$337 each
Ramp dismantle	\$567 each
Stair dismantle	\$250 each
Awning dismantle	\$296 each
Return Freight (stairs, ramps & awnings in same shipment)	\$155/set

Hybrid Awning (panel style)	\$175 each
Modular 5' x 5' covered door canopy/walkway (delivery & installation)	\$ 350
Modular 5' x 5' covered door canopy/walkway (dismantle and return)	\$ 250
Skirting	\$16/Lenial foot

Fuel Surcharge - Due to increasing fuel cost, trucking companies may levy a "surcharge" to cover this increase in expenses. This "surcharge" may be added to the delivery cost listed above.



Suwannee County Public Schools

RFP# 04-206

Amended: 3/30/08

OPTIONS FOR ADDITIONAL PRODUCTS AND SERVICES

- 1 Impact rated windows and doors may be added to any building.
The price will be determined at time of order based on the number of windows and doors to be changed.
- 2 Buildings may be upgraded to meet higher wind load requirements. Prices will be determined at time of order.
- 3 Lease purchase options are available. Actual costs are based on amount of purchase and interest rates available at time of closing.
- 4 Discounts may be applied for multiple building orders.
- 5 General Contracting services may be provided as needed. Costs will be negotiated based on scope of work to be provided.
- 6 Building sizes not specifically listed above may be provided at a cost that will be negotiated at time of order.
- 7 Type IV, V & VI Category buildings may also be purchased or rented from this bid document with prices being negotiated based on the style and type of building required.
- 8 As provided in the original bid document, additional services and products may be provided on a negotiated basis.

Accepted by Suwannee County School District

Date: 3/27/08

By: _____

Walter Boatright, Jr.
Superintendent